

Public Service and Utility Report

- Remove fallen tree from N. Lakeshore Blvd.
- Install 20 water meters at Talichet.
- Main plant pump #4 offline awaiting parts.
- Well #3 has control issue and shuts down when an electrical fluctuation occurs from Duke Energy.
- Main plant pump #1s larger replacement has been delivered and awaiting connecting sleeve (expected 6/9). Installation to begin immediately.
- Removed above ground 2-inch back flow units as approved by Council.
- Sewer system start up is scheduled has been delayed because of delivery of materials (typical covid delays). Discussed possible extension of grant with Tom if needed.
- Schedule replacement of Police and Town Hall back flow preventers Saturday 6/12.
- Scheduled street repair attached. Part of work to be done when sewer contractor is repaving alley where sewer installed.
- Spraying of waterfront invasive plants to be scheduled for July.
- Contracted meter box cleanout nearing completion. Complete list of needed repairs will be forthcoming by Utility Dept. These repairs will be accomplished over several months as schedule permits.