

Public services report

Regular grounds maintenance

Cleaned gutters and roofs at Town Hall and the Police Dept

Sara Maude boardwalk pressure washing has begun and should be finish by the time of the council meeting.

Marking and replacement of any boards will be done by Public Services as time allows.

Water and Sewer will be hooked up to the new administration/Police Dept. building this coming week.

Construction of the new town marker signs has begun.

Utilities

All hydrants have been tested and painted to reflex the current gallon per minute flow.

- Red indicates water-flow capacity of less than 500 gallons-per-minute (GPM).
- Orange indicates water-flow capacity of 500 to 999 GPM.
- Green indicates water-flow capacity of 1,000 to 1,499 GPM.
- Blue indicates water-flow capacity of 1,500 or greater GPM.

High service pump 1 project has been stalled due to incorrect Variable frequency drive being delivered.

We are very close to having the curb stop and check valve replacement and installation program complete.

In line water main valve exercise program will start the second half of this month.